

# Schedule

**Project ID:** Sample Project 1

**Description:** Sample Project 1

| Num                            | Task Title                      | % Comp | Start      | Finish    | Q2 2012  |     |     | Q3 2012 |     |     | Q4 2012 |     |     | Q1 2013 |     |     | Q2 2013 |     |     |
|--------------------------------|---------------------------------|--------|------------|-----------|--|-----|-----|---------|-----|-----|---------|-----|-----|---------|-----|-----|---------|-----|-----|
|                                |                                 |        |            |           | Apr  | May | Jun | Jul     | Aug | Sep | Oct     | Nov | Dec | Jan     | Feb | Mar | Apr     | May | Jun |
| <b>Contract/PO: Proj#12321</b> |                                 |        |            |           |  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 0                              | Original Contract Items         | 35     | 4/1/2012   | 4/1/2013  | [Gantt bar for task 0: 4/1/2012 to 4/1/2013]     |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 1                              | Bond                            | 100    | 5/1/2012   | 5/14/2012 | [Gantt bar for task 1: 5/1/2012 to 5/14/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 2                              | Mobilization of Equipment       | 60     | 6/1/2012   | 6/14/2012 | [Gantt bar for task 2: 6/1/2012 to 6/14/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 3                              | Excavation                      | 60     | 6/14/2012  | 7/14/2012 | [Gantt bar for task 3: 6/14/2012 to 7/14/2012]   |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 4                              | Tank Removal                    | 20     | 7/14/2012  | 7/21/2012 | [Gantt bar for task 4: 7/14/2012 to 7/21/2012]   |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 5                              | New Tank                        | 0      | 7/21/2012  | 7/28/2012 | [Gantt bar for task 5: 7/21/2012 to 7/28/2012]   |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 6                              | Installation of New Tank        | 0      | 7/28/2012  | 8/5/2012  | [Gantt bar for task 6: 7/28/2012 to 8/5/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 7                              | Piping and Electrical           | 20     | 8/5/2012   | 9/13/2012 | [Gantt bar for task 7: 8/5/2012 to 9/13/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 8                              | Concrete Pad and Fence          | 20     | 8/5/2012   | 9/13/2012 | [Gantt bar for task 8: 8/5/2012 to 9/13/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 9                              | Testing, Monitoring and Reports | 0      | 8/5/2012   | 9/13/2012 | [Gantt bar for task 9: 8/5/2012 to 9/13/2012]    |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 10                             | Closure Reports and Analysis    | 0      | 9/20/2012  | 11/1/2012 | [Gantt bar for task 10: 9/20/2012 to 11/1/2012]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 11                             | Cleanup and Closure             | 0      | 9/20/2012  | 11/1/2012 | [Gantt bar for task 11: 9/20/2012 to 11/1/2012]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 12                             | Security System                 | 20     | 9/13/2012  | 11/1/2012 | [Gantt bar for task 12: 9/13/2012 to 11/1/2012]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13                             | Change Orders                   | 0      | 6/14/2012  | 4/1/2013  | [Gantt bar for task 13: 6/14/2012 to 4/1/2013]   |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13A                            | Change Order #1                 | 0      | 6/14/2012  | 4/1/2013  | [Gantt bar for task 13A: 6/14/2012 to 4/1/2013]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13B                            | Change Order #2                 | 0      | 6/21/2012  | 4/1/2013  | [Gantt bar for task 13B: 6/21/2012 to 4/1/2013]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13C                            | Change Order #3                 | 0      | 7/16/2012  | 4/1/2013  | [Gantt bar for task 13C: 7/16/2012 to 4/1/2013]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13D                            | Change Order #4                 | 0      | 10/22/2012 | 4/1/2013  | [Gantt bar for task 13D: 10/22/2012 to 4/1/2013] |     |     |         |     |     |         |     |     |         |     |     |         |     |     |
| 13E                            | Change Order #5                 | 0      | 2/28/2013  | 4/1/2013  | [Gantt bar for task 13E: 2/28/2013 to 4/1/2013]  |     |     |         |     |     |         |     |     |         |     |     |         |     |     |